

Page No - 5

... of Bore wells pump motor and water supply

COMPLETION REPORT

1	Name of the work	Providing and Sinking of Borewells pump motor and water supply lines in ward no. 15 T. Dasarahalli.		
2	Sanctioned Estimate No. & Date	EE/DD/AS/12/Date 10-11-2018		
3	Head of Account which is chargeable	EE/DD/TS/25/Date 11-10-2018		
4	Instrument Order NO. & Date	P-Code 1802		
5	Name Of Contractor	EE/DD/WO/41/18-19 Date 17-11-2018 Technical Manager, (west), KRIDL,		
6	Time Stipulated for Completion of work	60 days		
7	Delay in Execution of Work	N/A		
8	Measurement recorded in	MB NO 640/17-18 Page NO 63938 to 63951 Archana Siddaramjodha		
9	Name of the office/official in charge of the work	AEE, Dasarahalli Section, Ward No-15 Dasarahalli		
10	a) Asst. Eng/Junior Eng	Archana Siddaramjodha		
	b) Asst. Exe Engineer	T.D. Vijayakumar		
	Sanctioned Estimate Amount	Amount Claims As per Actually Vide As per bills	Excess	Savings
	Rs 400000-00	27,97,684-00	—	Rs 2,316-00

- 1) Certified that the above work has been completed within the stipulated time noted in the
 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
 3) Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer.

Assistant Executive Engineer

Executive Engineer

to be filled in the report

Signature, Date

Signature